



**City of Twin Falls
Building Department**
203 Main Ave E
P.O. Box 1907
Twin Falls, ID 83303-1907

Phone: 208-735-7238
Fax: 208-736-2256
www.tfid.org

Procedure for Self-Certification of Plastic Vent Pipe Testing

(To be completed by an Idaho licensed HVAC contractor)

Job Address:

Permit #:

--

Make/Model and Serial Number of appliance(s):

--

Idaho Licensed HVAC Contractor Information:

Company Name:	License #:
Your Name:	Expiration Date:
Contact #:	

- Visually inspected the venting system for proper size and horizontal pitch and determine there is no blockage or restriction leakage, corrosions and other deficiencies that could cause an unsafe condition.
- Tested entire plastic vent pipe system used for flue gases at five (5) psi for a minimum of fifteen (15) minutes.
- Carbon Monoxide Detector(s)/Alarm(s) must be installed.

*** Please note that this procedure only applies retro installations in existing dwellings. All new construction requires the plastic vent test to be witnessed by our inspection staff.**

X

Date:

(Signature of Idaho licensed HVAC contractor)