



CITY OF TWIN FALLS
 Engineering Department
 203 Main Ave East
 P.O. Box 1907
 Twin Falls, ID 83303-1907

Phone: 208-735-7248
 Fax: 208-736-2641
 www.tfid.org

Contractor Checklist for Testing and Inspection Requirements- Reports to be sent to engineeringinspectors@tfid.org.

All testing and inspections to comply with ISPWC and Twin Falls Revisions to the ISPWC.

Sanitary Sewer			
Testing & Inspection			Provided By
<input type="checkbox"/>	Bedding- Observation	Section 305	3rd Party Inspector, Verified by Engineer of Record
<input type="checkbox"/>	Trench Backfill Compaction	Section 306	3rd Party Inspector, Verified by Engineer of Record
<input type="checkbox"/>	Low Pressure Air Test	Section 501	3rd Party Inspector, Verified by Engineer of Record
<input type="checkbox"/>	Mandrel/ Deflection Testing	Section 501	3rd Party Inspector, Verified by Engineer of Record
<input type="checkbox"/>	Camera (City) Report [After Pressure Test and Deflection Test]	Section 501, 3.4 TF Revisions	City of Twin Falls
<input type="checkbox"/>	Pipe Size and Type Observation	Section 501	3rd Party Inspector, Verified by Engineer of Record

Gravity Irrigation			
Testing & Inspection			Provided By
<input type="checkbox"/>	Bedding- Observation	Section 305	3rd Party Inspector, Verified by Engineer of Record
<input type="checkbox"/>	Trench Backfill Compaction Testing	Section 306	3rd Party Inspector, Verified by Engineer of Record
<input type="checkbox"/>	Low Pressure Air Test	Section 501	3rd Party Inspector, Verified by Engineer of Record
<input type="checkbox"/>	Concrete Irrigation Boxes- Compressive Strength	Section 602	3rd Party Inspector, Verified by Engineer of Record
<input type="checkbox"/>	Pipe Size and Type Observation	Section 601	3rd Party Inspector, Verified by Engineer of Record

Storm Sewer			
Testing & Inspection			Provided By
<input type="checkbox"/>	Bedding- Observation	Section 305	3rd Party Inspector, Verified by Engineer of Record
<input type="checkbox"/>	Trench Backfill Compaction Testing	Section 306	3rd Party Inspector, Verified by Engineer of Record
<input type="checkbox"/>	Low Pressure Air Test	Section 501	3rd Party Inspector, Verified by Engineer of Record
<input type="checkbox"/>	Pipe Size and Type Observation	Section 601	3rd Party Inspector, Verified by Engineer of Record
<input type="checkbox"/>	Camera	Section 501, 3.4 TF Revisions	City of Twin Falls

Water			
Testing & Inspection			Performed By
<input type="checkbox"/>	Bedding- Observation	Section 305	3rd Party Inspector, Verified by Engineer of Record
<input type="checkbox"/>	Trench Backfill Compaction Testing	Section 306	3rd Party Inspector, Verified by Engineer of Record
<input type="checkbox"/>	Thrust Block Inspections		3rd Party Inspector, Verified by Engineer of Record
<input type="checkbox"/>	Pressure Test	Section 401	3rd Party Inspector, Verified by Engineer of Record
<input type="checkbox"/>	Bacteriological Testing	Section 401	3rd Party Inspector, Verified by Engineer of Record
<input type="checkbox"/>	Hydrant- Ductile Iron to the Main Line and Tracer Wire Present		City of Twin Falls
<input type="checkbox"/>	Hydrant Thrust Block		3rd Party Inspector, Verified by Engineer of Record
<input type="checkbox"/>	Hydrant Bacteriological Testing	Section 401	3rd Party Inspector, Verified by Engineer of Record
<input type="checkbox"/>	Pipe Size and Type Observation	Section 401	3rd Party Inspector, Verified by Engineer of Record
<input type="checkbox"/>	Locate Wire	TFSD 301	3rd Party Inspector, Verified by Engineer of Record

Pressure Irrigation			
Testing & Inspection			Provided By
<input type="checkbox"/>	Bedding- Observation	Section 305	3rd Party Inspector, Verified by Engineer of Record
<input type="checkbox"/>	Trench Backfill Compaction Testing	Section 306	3rd Party Inspector, Verified by Engineer of Record
<input type="checkbox"/>	Thrust Block		3rd Party Inspector, Verified by Engineer of Record
<input type="checkbox"/>	Pressure Test	Section 401	3rd Party Inspector, Verified by Engineer of Record
<input type="checkbox"/>	Pipe Size and Type Observation	Section 901	3rd Party Inspector, Verified by Engineer of Record
<input type="checkbox"/>	Locate Wire	TFSD 301	3rd Party Inspector, Verified by Engineer of Record

Concrete			
Testing & Inspection			Provided By
<input type="checkbox"/>	Compaction Testing	Section 204	3rd Party Inspector, Verified by Engineer of Record
<input type="checkbox"/>	Curb and Gutter Subgrade/ Base	Section 202	3rd Party Inspector, Verified by Engineer of Record
<input type="checkbox"/>	Valley Gutter Subgrade/Base	Section 202	3rd Party Inspector, Verified by Engineer of Record
<input type="checkbox"/>	Sidewalk Subgrade/Base	Section 202	3rd Party Inspector, Verified by Engineer of Record
<input type="checkbox"/>	Compressive Strength	Section 706	3rd Party Inspector, Verified by Engineer of Record
<input type="checkbox"/>	Rebar- Observation (Curb Turn Fillet)	TFSD-708A	3rd Party Inspector, Verified by Engineer of Record
<input type="checkbox"/>	Rebar- Observation (Valley Gutters)	TFSD-708	3rd Party Inspector, Verified by Engineer of Record
<input type="checkbox"/>	Rebar- Observation (Collars)	TFSD-404, TFSD-406, TFSD-508	3rd Party Inspector, Verified by Engineer of Record

Roadway			
Testing & Inspection			Provided By
<input type="checkbox"/>	Subgrade/Base Compaction Testing	Division 800	3rd Party Inspector, Verified by Engineer of Record
<input type="checkbox"/>	Loose Mix Samples		3rd Party Inspector, Verified by Engineer of Record
<input type="checkbox"/>	Cores		3rd Party Inspector, Verified by Engineer of Record